QC-ABSTRACT

Name of Work:- : Comprehensive Development of Roads and Drains in Lavakusha Nagara, Muneshwara Nagara and Surrounding areas in Ward No.69 under Package-2022-23 RRN-DIV-(13), BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	48.85 Cum	1	4	Cement
2	M10	815.95 Cum	20	20	Sand, Aggregates
3	M30	375.17 Cum	11	11	Concrete Cube Compressive Strength
4	Slab 200mm (1.0*0.20)	106 Sqm	1	1	Concrete Cube Compressive Strength
5	Slab 200mm (0.9*0.20)	248 Sqm	1	1	Compressive strength
6	Blocks	8837.89 Sqm	1	2	Compressive strength
7	Kerb	15668.59 Nos	1	4	Compressive strength
8	DLC	375.17 Cum	1	1	-
9	GSB-V	375.17 Cum	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

Consultants

Authorised Signatory

Scanned with CamScanner